



ROOM INTEGRITY CHECKLIST

Problem area	Y/N (1)	Corrected	Comments
Walls floor to deck			
Walls caulked at floor			
Walls caulked at deck			
Doors weather-stripped			
Doors, drop seals			
Door closers installed, adjusted			
Windows caulked			
Exiting conduits sealed			
Exiting cables sealed			
Cable trays sealed			
All holes, penetrations sealed			
Floor drains trapped and filled			
Dampers installed on all exiting ducts			
Dampers working and adjusted			
Block walls painted			
Ceiling tiles clipped			
HVAC shut down			
Halon exhaust dampered			
Halon exhaust damper closed			

- 1. Y—yes
- N— No
- R—Reported
- ?—Unknown
- N/A—Not Applicable
- I/A—Inaccessible

Fire Safety Technology

P.O. Box 1063
 Severna Park, MD 21146 U.S.A.
 Phone 800-685-8303, 410-647-8303
 FAX 410-647-7066
 e-mail: mail@firesafetytech.com
www.firesafetytech.com